

SKVFD, May 24, 2017

Meeting called to order 6:55 Smith, 2nd Sheldon.

Present: Smith, Sheldon, Warricks, Dickey, Assist Chief Johnston

Meeting called to outline specifications for estimate for potential addition to Fire hall to house newly acquired Wildland Fire unit.

Discussion re: adding to the north side, or back of building.

Benefit to Northside: bay and door can be larger to house larger units, placing Wildland unit in one of the smaller existing bays. Existing bays/doors are very tight for larger units and do not allow for large future units to fit.

Benefit to backside of building - anticipated lower cost.

Parameters for cost estimate outlined below:

South Kalispell Volunteer Fire Department

Proposed building addition specs to house newly acquired Wildland Firetruck.

42x16 foot print. 4' frost wall with footing. Slab floor. 12' Apron on front of addition to match existing. Move existing French drain forward to match other existing. Positive drainage from drain for overflow.

Match existing walls, roof lines, and eaves.

Steel siding and roofing to match existing. Existing is painted, new should be painted to match. North side steel siding to be removed and reused.

14w x 12h Garage door with quality opener. 1 man door into existing structure.

Gas meter to be moved, from corner of building to back. Gas line likely under proposed addition.

No insulation at this time.

No Sheetrock at this time.

House wrap/Tyvek/ to be used behind steel siding.

Framing to be 2x6. Ceiling to be minimum of 14'. SKVFD has 30 1/2 OSB, & 15 5/8 OSB donated by Weyerhaeuser to be used. There is a possibility that SKVFD will have additional materials donated to be used for this project.

Motion to adjourn: Sheldon, 2nd Dickey. Meeting adjourned 8:26.

Meeting to discuss estimates at regularly scheduled monthly meeting June 14, 2017.